




# SANTA MARIA WATER DISTRICT

## 2017 PROJECT MILESTONES

Project	Actual Length	PreCon (Cut   Break)		Pipelaying		Surface Restoration		Energized	Beneficiaries	Remarks
		Start	End	Start	End	Start	End			
Brgy. Poblacion Mainline Rehabilitation Project (R. Mercado Street)	1114.5	24-Jan-17	02-Jun-17	06-May-17	12-Jun-17	12-Jun-17	04-Aug-17	19-Jun-17	Residents of R. Mercado Street, Brgy. Poblacion; and Brgy. Tumana	Additional water supply due to replacement of old small pipes to new bigger pipes
Brgy. Poblacion Side Street Rehabilitation Project (Lote, Dulong Bayan)	875.25	21-Feb-17	15-Jun-17	13-Jun-17	01-Aug-17	19-Aug-17	13-Sep-17	01-Aug-17	Residents of Lote, Dulong Bayan, Brgy. Poblacion; and Sitio Gipit, Brgy. Patag	Additional water supply due to replacement of old small pipes to new bigger pipes
Brgy. Mahabang Parang Mainline Rehabilitation Project (Molave to Creek)	367	24-Jun-17	15-Jul-17	11-Jul-17	08-Aug-17	08-Aug-17	18-Aug-17	09-Aug-17	Residents of J. P. Rizal Street (portion), Brgy. M. Parang	Replaced old pipes prone to leaks and water interruption
Brgy. Manggahan Side Street Rehabilitation Project (Manggahan Chapel)	170	26-Jun-17	30-Jun-17	27-Jun-17	30-Jun-17	06-Aug-17	12-Dec-17	14-Jul-17	Residents of Sitio Gulod, Brgy. Manggahan	Additional service connections
Bulk Supply Improvement Project 2017 (Balasing Bridge to National Road)	1654.5	24-Jan-17	22-May-17	26-Apr-17	10-Jun-17	10-Jun-17	16-Nov-17	16-Jun-17	Brgy. Catmon Brgy. Patag Brgy. Bulac Brgy. Poblacion Brgy. Tumana	Additional water supply Additional service connections
Brgy. Mag-asawang Sapa Mainline Extension Project (L. Dela Torre Street)	1248	28-Feb-17	03-May-17	04-May-17	03-Aug-17	28-Aug-17	03-Nov-17	03-Aug-17	Residents of L. Dela Torre Street, Brgy. M. Sapa	Additional service connections
Brgy. Tumana Bulk Water Supply Project (Macaiban)	1380.6	05-Jun-17	19-Jun-17	03-Jun-17	26-Jul-17	24-Jul-17	97.94% complete	18-Jul-17	Residents of Brgy. Tumana, Brgy. Parada and Brgy. Buenavista	Additional water supply Additional service connections
Brgy. Pulong Buhangin Side Street Extension Project (Fausto Street)	989.5	31-Jan-17	07-Jun-17	26-May-17	19-Jun-17	29-Sep-17	09-Oct-17	22-Jun-17	Residents of Fausto Street, Brgy. P. Buhangin	Additional service connections
Brgy. San Gabriel Mainline Extension Project (Chexers to T-Bakod San Gabriel Road)	671.5	29-Jun-17	24-Jul-17	03-Jul-17	10-Aug-17	25-Jul-17	18-Sep-17	10-Aug-17	Residents of Brgy. Bagbaguin	Additional water supply Additional service connections
Brgy. Sta. Clara Side Street Extension Project (Kakawate Street)	152	17-Apr-17	22-Jul-17	19-Jul-17	24-Jul-17	20-Sep-17	26-Sep-17	04-Aug-17	Residents of Kakawate Street, Brgy. Sta. Clara	Additional service connections
Brgy. Balasing Side Street Extension Project (Bautista Compound)	289	25-Oct-17	28-Oct-17	24-Nov-17	30-Nov-17	for restoration		06-Dec-17	Residents of Bautista Compound	Barangay request to serve additional service connections
Brgy. Balasing Side Street Extension Project (Sitio Galas 1)	273	03-Nov-17	06-Nov-17	28-Nov-17	05-Dec-17	for restoration		06-Dec-17	Residents of Sitio Galas 1	Barangay request to serve additional service connections
Brgy. Balasing Side Street Extension Project (Sitio Galas 2)	416	24-Oct-17	26-Oct-17	30-Nov-17	08-Dec-17	for restoration		08-Dec-17	Residents of Sitio Galas 2	Barangay request to serve additional service connections

Prepared by:

  
**Engr. EDGARDO E. DELA TORRE, JR.**  
 Senior Engineer A  
 Construction and Maintenance

Certified by:

  
**ENGR. EMMANUEL ENRICO A. DE VERA**  
 Department Manager B  
 Operations

Noted by:

  
**ENGR. CARLOS N. SANTOS, JR.**  
 General Manager