



SANTA MARIA WATER DISTRICT

2019 CONSTRUCTION PROJECTS MILESTONES

Project Name	Actual length	PreCon (Cut/Break)		Pipelaying		Surface Restoration		Energized	Beneficiaries	Remarks
		Start date	End date	Start date	End date	Start date	End date	Date		
Brgy.Silangan Extension Project (BOV to Pesa Farm)	621.00 150mm	10/08/2018	11/23/2018	11/29/2018	12/08/2018	12/18/2018	02/28/2019	12/08/2018	Residents of Brgy. Silangan	Additional water supply Additional service connections
Brgy.Silangan Extension Project (Pesa Farm to Silangan-Pandi Boundary)	418.00 150mm	21-Jan	19-Feb	06-Mar	05-Apr	03-Apr	04-Jun	05-Apr	Residents of Brgy. Silangan	Additional water supply Additional service connections
Philhydro Bulk Supply Improvement Project (Section 3) 2018	497.40 200mm	21-Mar	28-Mar	21-Mar	04-Apr	07-Jun	20-Jun	03-Sep	Brgy. Patag Brgy. Poblacion	Additional water supply
Brgy. Catmon Sidestreet Extension Project (B.Barrio)	24.00 100mm	28-May	28-May	30-May	07-Jun	18-Jun	18-Jun	07-Jun	Residents of Bagong Barrio Street, Brgy. Catmon	Barangay request to serve additional service connections
Philhydro Bulk Supply Improvement Project (Section 1) 2018	2,242.00 300mm uPVC - 2,187.00 300mm Steel - 55.00	11-Mar	15-Aug	10-Jun	29-Aug	08-Jul	17-Dec	03-Sep	Brgy. Catmon Brgy. Patag	Additional water supply
P.Buhangin Sidestreet Extension Project (P.Guballa)	1,575.70 150mm uPVC - 1,542.00 150mm Steel - 33.70	08-Jul	17-Sep	27-Aug	23-Sep	18-Dec	On-going	03-Oct	Residents of P.Guballa Street, Brgy. P.Buhangin	Barangay request to serve additional service connections
P.Buhangin Sidestreet Extension Project (Camachile St.)	684.00 150mm	12-Sep	16-Sep	10-Sep	16-Sep	Not yet started	-	03-Oct	Residents of Camachile Street, Brgy. P.Buhangin	Barangay request to serve additional service connections
Brgy. Pulong Buhangin Sidestreet Extension Project (Sitio Sulok, Landicho)	414.00 100mm	17-Sep	17-Sep	17-Sep	23-Sep	Not yet started	-	23-Sep	Residents of Sitio Sulok Landicho, Brgy. P.Buhangin	Barangay request to serve additional service connections
Brgy. Guyong Main Line Rehabilitation Project (Section 1) 2019 National Road (Rotanda to Styropacking Corporation)	110.00 150mm	10-Aug	11-Aug	10-Aug	22-Aug	12-Aug	23-Aug	22-Aug	Residents of Concepcion, Gravador St. and portion of Nat'l Road, Brgy. Guyong	Replaced old pipes prone to leaks and water interruption
Buenavista Sidestreet Extension Project (Laot Street)	1,891.60 150mm - 384.00 100mm - 1,507.60	24-Sep	31-Oct	24-Sep	07-Nov	Not yet started	-	22-Nov	Residents of Laot Street, Brgy. Buenavista	Barangay request to serve additional service connections
Buenavista Sidestreet Extension Project (Sitio Libis)	1,212.00 150mm uPVC - 875.00 150mm Steel - 12.00 100mm uPVC - 325.00	09-Sep	15-Nov	23-Sep	On-going	Not yet started	-	19-Dec	Residents of Sitio Libis, Brgy. Buenavista	There are still 126 linear meters of pipe left uninstalled due to the hard type of soil which is adobe
Buenavista Sidestreet Extension Project (Francisco Street)	459.20 100mm uPVC - 447.20 100mm Steel - 12.00	25-Sep	30-Sep	09-Oct	22-Oct	Not yet started	-	19-Dec	Residents of Francisco Street, Brgy. Buenavista	Barangay request to serve additional service connections

Prepared by:

Engr. GERSON L. FRANCISCO
Senior Engineer A
Construction and Maintenance

Certified by:

Engr. EMMANUEL ENRICO A. DE VERA
Department Manager
Operations

Noted by:

Engr. CARLOS N. SANTOS, JR.
General Manager