



SANTA MARIA WATER DISTRICT

2021 CONSTRUCTION PROJECTS MILESTONES

Project Name	Actual length	PreCon (Cut/Break)		Pipelaying		Surface Restoration		Energized	Beneficiaries	Remarks
		Start date	End date	Start date	End date	Start date	End date	Date		
Buenavista Sidestreet Extension Project (Laot Street)	1,891.00 l.m. 150mm - 384.00 100mm - 1,507.60	September 24, 2019	October 31, 2019	September 24, 2019	November 14, 2019	March 05, 2020	June 09, 2021	November 22, 2019	Residents of Laot Street, Brgy. Buenavista	Barangay request to serve additional service connections
Buenavista Sidestreet Extension Project (Sitio Libis)	1,337.00 l.m. 150 mm uPVC - 1,012.00 150 mm Steel - 12.00 100 mm uPVC - 325.00	September 09, 2019	November 15, 2019	September 23, 2019	December 19, 2019	February 27, 2020	July 02, 2021	December 19, 2019	Residents of Sitio Libis, Brgy. Buenavista	Barangay request to serve additional service connections
Philhydro Bulk Supply Improvement Project (Section 2) 2018	889.50 l.m. 300 mm uPVC - 889.50	January 27, 2020	July 24, 2020	February 20, 2020	July 24, 2020	August 24, 2020	April 6, 2021	July 31, 2020	Brgy. Patag Brgy. Poblacion	Additional water supply
Brgy. Tumana Sidestreet Extension Project (Pakwan Street Extension)	31.90 l.m. 50 mm uPVC - 31.90	February 24, 2021	March 25, 2021	February 24, 2021	March 25, 2021	February 26, 2021	February 26, 2021	March 25, 2021	Residents of Pakwan St., Brgy. Tumana	Barangay request to serve additional service connections
Brgy. Poblacion Sidestreet Extension Project (Laguerta)	110.00 l.m. 75 mm uPVC - 110.00	May 15, 2021	May 18, 2021	July 07, 2021	July 08, 2021	July 14, 2021	August 06, 2021	July 09, 2021	Residents of Laguerta	Barangay request to serve additional service connections
Sto. Tomas Road Mainline Extension Project (Casa di Bambini School to Chexers)	497.60 l.m. 150 mm uPVC - 497.60	May 18, 2021	May 26, 2021	July 12, 2021	September 13, 2021	Not yet started	-	September 17, 2021	Residents along Sto. Tomas Road	Additional water supply
Revised Philhydro Bulk Supply Expansion Projects IPS (Section 1) 2021 (Iglesia ni Cristo - Bolakan Road)	108.00 l.m. 150 mm uPVC - 108.00	July 05, 2021	July 05, 2021	July 09, 2021	August 12, 2021	July 12, 2021	July 13, 2021	August 13, 2021	Brgy. Sto. Tomas	Additional water supply
Brgy. Parada Sidestreet Extension Project (Caybanban Street - Sto. Niño Parish Church to Basketball Court)	1,322.00 l.m. 150 mm uPVC - 1,322.00	August 02, 2021	September 17, 2021	August 03, 2021	On-going	Not yet started	-	For Interconnection	Residents of Caybanban St., Brgy. Parada	Barangay request to serve additional service connections
Brgy. Parada Sidestreet Extension Project (Sapa, J. De Jesus St.)	278.00 l.m. 75 mm uPVC - 278.00	August 20, 2021	August 26, 2021	August 24, 2021	August 28, 2021	Not yet started	-	September 03, 2021	Residents of J. De Jesus St., Brgy. Parada	Barangay request to serve additional service connections
Brgy. Tumana Sidestreet Extension Project (Papaya Street)	296.00 l.m. 100 mm uPVC - 296.00	August 31, 2021	-	September 07, 2021	On-going	Not yet started	-	For Interconnection	Residents of Papaya St., Brgy. Tumana	Barangay request to serve additional service connections
Philhydro Bulk Supply Improvement Project (Section 4) 2018	648.00 l.m. 300 mm uPVC - 648.00	August 05, 2021	August 24, 2021	July 05, 2021	September 03, 2021	August 25, 2021	September 08, 2021	September 08, 2021	Brgy. Patag Brgy. Poblacion	Additional water supply

Prepared by:

ENGR. GERSON L. FRANCISCO / ENGR. NEIL PATRICK DR. DIZON
Senior Engineer A / Engineering Assistant

Certified by:

OL / advised thru msg.
ENGR. EMMANUEL ENRICO A. DE VERA
Department Manager
Operations

Noted by:

ENGR. CARLOS N. SANTOS, JR.
General Manager