



Receiving Copy

SANTA MARIA WATER DISTRICT
Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2018)
FOR THE QUARTER ENDING SEPTEMBER 30, 2018

FOR THE QUARTER ENDING SEPTEMBER 30, 2018									
NAME OF AGENCY	PROJECT	LOCATION	TOTAL COST (P)	DATE STARTED	NO. OF EXTENSION	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
							% OF COMPLETION	TOTAL COST INCURRED TO DATE	
	SANTA MARIA WATER DISTRICT								
	I. Proposed Water Meter Cluster Standardization and Rehabilitation Projects								
	National Road, Guyong	Bgy. Guyong	569,356.65	6/11/2018		12/31/2018	100%	244,808.91	Completed
	National Road, Caypombo	Bgy. Caypombo	320,776.25			12/31/2018			
	A. Morales St., Poblacion	Bgy. Poblacion	126,033.22	9/24/2018		12/31/2018			
	II. Repairs and Maintenance of Pump Stations								
	Pump 14 Caybanban - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring	Bgy. Poblacion	80,000.00	8/20/2018		12/31/2018	75%	750,909.46	On-going repainting and reconstruction.
	Pump 6 Sto.Tomas - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring	Bgy. Sto. Tomas	80,000.00	8/13/2018		12/31/2018	70%		On-going repainting and reconstruction.
	Pump 9 Green Valley - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring	Bgy. Pulong Buhangin	150,000.00	8/13/2018		12/31/2018	80%		On-going repainting and reconstruction.
	Pump 10 Garden Village - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring	Bgy. Pulong Buhangin	150,000.00	7/27/2018		12/31/2018	78%		On-going repainting and reconstruction.
	Pump 11 Sta.Cruz - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring	Bgy. Sta. Cruz	150,000.00			12/31/2018	0%		no activity
	Pump 2 Gulod -Painting of Logo and Pump Station Name and Number	Bgy. Poblacion	20,000.00	9/03/2018		12/31/2018	90%		On-going repainting and reconstruction.
	Pump 3 Celeste -Painting of Logo and Pump Station Name and Number	Bgy. Guyong	20,000.00			12/31/2018	0%		no activity
	Pump 4 Sta. Clara -Painting of Logo and Pump Station Name and Number	Bgy. Sta. Clara	20,000.00	9/03/2018		12/31/2018	80%		On-going repainting and reconstruction.
	Pump 8 Villarica -Painting of Logo and Pump Station Name and Number	Bgy. Poblacion	20,000.00	9/03/2018		12/31/2018	50%		On-going repainting and reconstruction.
	Pump 12 M.Parang -Painting of Logo and Pump Station Name and Number	Bgy. Mahabang Parang	20,000.00	9/03/2018		12/31/2018	70%		On-going repainting and reconstruction.
	Pump 18 Kamatis -Painting of Logo and Pump Station Name and Number	Bgy. Tumana	20,000.00	9/03/2018		12/31/2018	90%		On-going repainting and reconstruction.

uploaded to TS
10/2/18

Received by 
10-2-2018 

SANTA MARIA WATER DISTRICT

Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2018)

FOR THE QUARTER ENDING SEPTEMBER 30, 2018

NAME OF AGENCY	PROJECT	LOCATION	TOTAL COST (P)	DATE STARTED	NO. OF EXTENSION	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
							% OF COMPLETION	TOTAL COST INCURRED TO DATE	
SANTA MARIA WATER DISTRICT									
	III. Site Development								
	Site Development of Patag Pump Station	Bgy. San Jose Patag	870,388.39	4/3/2018	31 days	7/31/2018	98%	1,765,177.80	Construction of fence completed. Painting completed. Rectification of punch-list on-going.
	New Pump House and Site Development of Sitio Bato Pump Station	Bgy. Guyong	1,302,086.74	4/3/2018	31 days				Construction of fence completed. Construction of new Pump House completed. Painting completed. Rectification of punch-list on-going.
	IV. Proposed Steel Bolted Reservoir								
	Bgy. Guyong and San Jose Patag (Steel Bolted Ground Reservoir)	Bgy. Guyong and Bgy. San Jose Patag	25,300,000.00	5/11/2017	90 Days	7/31/2018	100%	12,546,569.84	Construction of foundation completed. Retaining wall completed. Glass-fused-to-steel panels completed. Inlet and discharge pipes installed. Installation of valves and other appurtenances completed.

Prepared by:


Engr. Emmanuel Enrico A. de Vera
Department Manager - Operations

Certified Correct By:

Jovita I. Dalmacio
Department Manager - Admin., Finance and Gen. Serv.

Approved By:

Engr. Carlos N. Santos, Jr.
General Manager

Received by: 
Rone Ann Polanco
10-2-2018