

**SANTA MARIA WATER DISTRICT**

Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)**

**FOR THE QUARTER ENDING SEPTEMBER 30, 2020**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
<b>I. Proposed Water Meter Cluster Standardization and Rehabilitation Projects</b>											
N/A											
<b>II. Proposed Expansion/Extension Projects</b>											
	Brgy. Pulong Buhangin Sidestreet Extension Project (Sitio Sulok, Landicho St.)	Bgy. Pulong Buhangin	In-House / By Admin	503,767.80	9/17/2019		3/31/2020	Excavation, Sand Bedding. Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of March 3, 2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Pulong Buhangin Sidestreet Extension Project (Camachile Street)	Bgy. Pulong Buhangin	In-House / By Admin	1,612,684.16	9/12/2019		3/31/2020	Excavation, Sand Bedding. Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of February 29, 2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Buenavista Sidestreet Extension Project (Sitio Libis)	Bgy. Buenavista	In-House / By Admin	3,215,755.27	9/27/2019		9/30/2020	Excavation, Sand Bedding. Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed For Surface Restoration.	On-Going	Labor - Pakyaw Pipelines - Public Bidding Bridge Xing - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Buenavista Sidestreet Extension Project (Laot Street)	Bgy. Buenavista	In-House / By Admin	3,716,917.14	9/24/2019		9/30/2020	Excavation, Sand Bedding. Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed For Surface Restoration.	On-Going	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Buenavista Sidestreet Extension Project (Francisco Street)	Bgy. Buenavista	In-House / By Admin	758,382.14	9/24/2019		3/31/2020	Excavation, Sand Bedding. Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of February 21, 2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Culvert Xing - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund

**SANTA MARIA WATER DISTRICT**

Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)**

**FOR THE QUARTER ENDING SEPTEMBER 30, 2020**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Brgy. Pulong Buhangin Sidestreet Extension Project (P. Guballa Street)	Bgy. Pulong Buhangin	In-House / By Admin	3,984,409.22	7/8/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of February 20,2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Bridge Xing - Public Bidding Valves - SVP Fittings - SVP Const. Matis. - SVP	Internal Generated Fund
	Bgy. San Jose Patag Side Street Extension Project (Sitio Gipit)	Bgy. San Jose Patag	In-House / By Admin	230,021.62	1/24/2020		9/30/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Surface restoration completed.	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matis. - SVP	Internal Generated Fund
	Philhydro Bulk Supply Improvement Project (Section 2) 2018	Bgy. San Jose Patag	In-House / By Admin	6,816,467.92	1/27/2020		12/31/2020	Excavation, Sand Bedding, Pipelaying, Horizontal Drilling, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. For Surface Restoration.	On-Going	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matis. - SVP	Internal Generated Fund
<b>III. Repairs and Maintenance of Pump Stations</b>											
	Pump 2 Gulod, Poblacion - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roof	Bgy. Poblacion									
	Pump 8 Villarica - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roof	Bgy. Poblacion									
	Pump 13 Kalsadang Munti - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roll-up Door/Roof	Bgy. Catmon		545,000.00	8/3/2020		12/31/2020		for Procurement	Small Value Procurement	Internal Generated Fund
	Pump 21 Manggahan - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roof/Painting of Logo and Pump Station Name and Number	Bgy. Manggahan									
<b>IV. Proposed Steel Bolted Reservoir</b>											

f

**SANTA MARIA WATER DISTRICT**

Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)**

**FOR THE QUARTER ENDING SEPTEMBER 30, 2020**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Bgy. Guyong and San Jose Patag (Steel Bolted Ground Reservoir)	Bgy. Guyong and Bgy. San Jose Patag	Houston Hydrotech	25,300,000.00	5/11/2017	90 Days	7/31/2018	Construction of foundation completed. Retaining wall completed. Glass-fused-to-steel panels completed. Inlet and discharge pipes installed. Installation of valves and other appurtenances completed. <b>On-going payment of ammortization.</b>	Completed	Public Bidding	Internal Generated Fund
	Bgy. Manggahan (Steel Bolted Ground Reservoir)	Bgy. Manggahan	Houston Hydrotech	15,132,392.31	12/21/2018	90 Days	9/30/2020	Construction of foundation completed. Glass-fused-to-steel panels completed. Inlet and discharge pipes; valves and other appurtenances installed. Hydrotesting and disinfection completed. For acceptance.	On-Going	Public Bidding	Internal Generated Fund
<b>V. Design and Installation of Booster Pump and Pumphouse</b>											
	Design and Installation of booster Pump and Pump House at Sitio Bato, Guyong	Bgy. Guyong	Houston Hydrotech	2,500,000.00	5/30/2019	90 Days	9/30/2020	Construction of Pump House completed. Installation of Booster Pump and various electro-mechanical equipments and controls completed. Testing completed. For final inspection and acceptance.	On-going	Public Bidding	Internal Generated Fund
	Design and Installation of booster Pump and Pump House at Bgy. Manggahan	Bgy. Manggahan		2,500,000.00	8/3/2020		2/28/2021		For Procurement	Emergency Procurement	Internal Generated Fund

**SANTA MARIA WATER DISTRICT**

Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)**

**FOR THE QUARTER ENDING SEPTEMBER 30, 2020**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
<b>VI. Proposed Re-Construction and Well Drilling of Pump Station</b>											
	Pump 3 Celeste - Drilling of New Production Well	Bgy. Guyong	Drill Mechanics	7,389,200.00	1/7/2020		7/31/2020	Pump 3 Celeste: Well Drilling Completed. Installation of screens and casings completed. Constant discharge test completed. Sealed.	Completed	Public Bidding	Internal Generated Fund
	Pump 5 S.H.A. - Drilling of New Production Well	Bgy. Poblacion						Pump 5 S.H.A.: Well Drilling Completed. Installation of screens and casings completed. Constant discharge test completed. Sealed.			
	Pump 3 Celeste - Re-Construction of Pump House and Site Development	Bgy. Guyong	E.C. Laforteza	961,980.82	5/14/2020		12/31/2020	Pump 3 Celeste: On-Going Construction of Pump House.	On-going	Public Bidding	Internal Generated Fund
	Pump 5 S.H.A. - Re-Construction of Pump House	Bgy. Poblacion						Pump 5 S.H.A.: On-Going Construction of Pump House.			
	Pump 3 Celeste - Installation of various Electro-Mechanical Equipments and Controls / Installation and Fabrication of Discharge Line	Bgy. Guyong		333,498.15	8/3/2020		12/31/2020		For Procurement	Emergency Procurement	Internal Generated Fund
	Pump 5 S.H.A. - Installation of various Electro-Mechanical Equipments and Controls / Installation and Fabrication of Discharge Line	Bgy. Poblacion	Hydropro	1,951,880.15	6/30/2020		8/3/2020	Installation of Electro-mechanical equipment installed. Fabrication of Discharge line completed.	Completed	Emergency Procurement	Internal Generated Fund
<b>VII. Proposed Construction of SMWD 4-Storey Building with Roof Deck</b>											
	Supply of Labor and Materials for the Construction of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Bgy. Poblacion	P.L. Juan Construction Inc. joint venture with New C.C. Barcelona Construction Corp.	81,000,000.00	6/6/2019	234 Days	2/28/2021	Processing of building permit and other required permits completed. Clearing of site completed. Excavation completed. Foundation, Tie Beam and Ground Beam completed. On-going construction of columns, beams and slab.	On-Going.	Public Bidding	Loan from Land Bank of the Philippines

**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)**  
**FOR THE QUARTER ENDING SEPTEMBER 30, 2020**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Supply of Labor and Materials for Fire Protection System of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Bgy. Poblacion		5,860,000.00			7/31/2020	Two (2) failures in Public Bidding. Preparation for Negotiated Procurement.	Procurement On-going.	Public Bidding	Loan from Land Bank of the Philippines
	Supply of Labor and Materials for the Electrical-Auxiliary System of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Bgy. Poblacion		4,436,000.00			7/31/2020	Two (2) failures in Public Bidding. Preparation for Negotiated Procurement.	Procurement On-going.	Public Bidding	Loan from Land Bank of the Philippines
	VIII. Additional Projects										
	N/A										

Prepared by:

  
Engr. Emmanuel Enrico A. de Vera  
Department Manager - Operations

Certified Correct By:

  
Jovita Dalmacio  
Department Manager - Admin., Finance and Gen. Serv.

Approved By:

  
Engr. Carlos N. Santos, Jr.  
General Manager

10/05/2020