



SANTA MARIA WATER DISTRICT

Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)

FOR THE QUARTER ENDING DECEMBER 31, 2020

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
SANTA MARIA WATER DISTRICT											
	I. Proposed Water Meter Cluster Standardization and Rehabilitation Projects										
	N/A										
	II. Proposed Expansion/Extension Projects										
	Brgy. Pulong Buhangin Sidestreet Extension Project (Sitio Sulok, Landicho St.)	Bgy. Pulong Buhangin	In-House / By Admin	503,767.80	9/17/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of March 3,2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Pulong Buhangin Sidestreet Extension Project (Camachile Street)	Bgy. Pulong Buhangin	In-House / By Admin	1,612,684.16	9/12/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of February 29,2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Buenavista Sidestreet Extension Project (Sitio Libis)	Bgy. Buenavista	In-House / By Admin	3,215,755.27	9/27/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. For Surface Restoration.	On-Going	Labor - Pakyaw Pipelines - Public Bidding Bridge Xing - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Buenavista Sidestreet Extension Project (Laot Street)	Bgy. Buenavista	In-House / By Admin	3,716,917.14	9/24/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. For Surface Restoration.	On-Going	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund

[Handwritten signature]

SANTA MARIA WATER DISTRICT

Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)

FOR THE QUARTER ENDING DECEMBER 31, 2020

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
SANTA MARIA WATER DISTRICT											
	Brgy. Buenavista Sidestreet Extension Project (Francisco Street)	Bgy. Buenavista	In-House / By Admin	758,382.14	9/24/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of February 21, 2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Culvert Xing - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Brgy. Pulong Buhangin Sidestreet Extension Project (P. Guballa Street)	Bgy. Pulong Buhangin	In-House / By Admin	3,984,409.22	7/8/2019		3/31/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Restoration completed as of February 20, 2020.	Completed	Labor - Pakyaw Pipelines - Public Bidding Bridge Xing - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Bgy. San Jose Patag Side Street Extension Project (Sitio Gipit)	Bgy. San Jose Patag	In-House / By Admin	230,021.62	1/24/2020		9/30/2020	Excavation, Sand Bedding, Pipelaying, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. Surface restoration completed.	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
	Philhydro Bulk Supply Improvement Project (Section 2) 2018	Bgy. San Jose Patag	In-House / By Admin	6,816,467.92	1/27/2020		3/31/2020	Excavation, Sand Bedding, Pipelaying, Horizontal Drilling, Compaction and Backfilling completed. Hydrotesting completed. Interconnection completed. For Surface Restoration.	On-Going	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const. Matls. - SVP	Internal Generated Fund
III. Repairs and Maintenance of Pump Stations											
	Pump 2 Gulod, Poblacion - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roof	Bgy. Poblacion		545,000.00	8/3/2020				Cancelled		
	Pump 8 Villarica - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roof	Bgy. Poblacion									
	Pump 13 Kalsadang Munti - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roll-up Door/Roof	Bgy. Catmon									
	Pump 21 Manggahan - Rehabilitation and Repainting of Pump House/Discharge line/Gate/R. Flooring/Roof/Painting of Logo and Pump Station Name and Number	Bgy. Manggahan									

Handwritten signature/initials.

SANTA MARIA WATER DISTRICT

Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)

FOR THE QUARTER ENDING DECEMBER 31, 2020

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
SANTA MARIA WATER DISTRICT											
	IV. Proposed Steel Bolted Reservoir										
	Bgy. Guyong and San Jose Patag (Steel Bolted Ground Reservoir)	Bgy. Guyong and Bgy. San Jose Patag	Houston Hydrotech	25,300,000.00	5/11/2017	90 Days	7/31/2018	Construction of foundation completed. Retaining wall completed. Glass-fused-to-steel panels completed. Inlet and discharge pipes installed. Installation of valves and other appurtenances completed. On-going payment of ammortization.	Completed	Public Bidding	Internal Generated Fund
	Bgy. Manggahan (Steel Bolted Ground Reservoir)	Bgy. Manggahan	Houston Hydrotech	15,132,392.31	12/21/2018	90 Days	9/30/2020	Construction of foundation completed. Glass-fused-to-steel panels completed. Inlet and discharge pipes; valves and other appurtenances installed. Hydrotesting and disinfection completed. On-going payment of ammortization.	Completed	Public Bidding	Internal Generated Fund
	V. Design and Installation of Booster Pump and Pumphouse										
	Design and Installation of booster Pump and Pump House at Sitio Bato, Guyong	Bgy. Guyong	Houston Hydrotech	2,500,000.00	5/30/2019	90 Days	9/30/2020	Construction of Pump House completed. Installation of Booster Pump and various electro-mechanical equipments and controls completed. Testing completed.	Completed	Public Bidding	Internal Generated Fund
	Design and Installation of booster Pump and Pump House at Bgy. Manggahan	Bgy. Manggahan	Houston Hydrotech	2,500,000.00	10/17/2020		3/17/2021		Awarded	Emergency Procurement	Internal Generated Fund
	Design and Installation of booster Pump and Pump House at Bgy. San Jose Patag	Bgy. San Jose Patag	Houston Hydrotech	2,500,000.00	12/4/2020		6/4/2021		Awarded	Emergency Procurement	Internal Generated Fund

✓

SANTA MARIA WATER DISTRICT

Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)

FOR THE QUARTER ENDING DECEMBER 31, 2020

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
SANTA MARIA WATER DISTRICT											
VI. Proposed Re-Construction and Well Drilling of Pump Station											
	Pump 3 Celeste - Drilling of New Production Well	Bgy. Guyong	Drill Mechanics	7,389,200.00	1/7/2020		7/31/2020	Pump 3 Celeste: Well Drilling Completed. Installation of screens and casings completed. Constant discharge test completed. Sealed.	Completed	Public Bidding	Internal Generated Fund
	Pump 5 S.H.A. - Drilling of New Production Well	Bgy. Poblacion						Pump 5 S.H.A.: Well Drilling Completed. Installation of screens and casings completed. Constant discharge test completed. Sealed.			
	Pump 3 Celeste - Re-Construction of Pump House and Site Development	Bgy. Guyong	E.C. Laforteza	961,980.82	5/14/2020		12/31/2020	Pump 3 Celeste: Completed.	Completed	Public Bidding	Internal Generated Fund
	Pump 5 S.H.A. - Re-Construction of Pump House	Bgy. Poblacion						Pump 5 S.H.A.: Completed.			
	Pump 3 Celeste - Installation of various Electro-Mechanical Equipments and Controls / Installation and Fabrication of Discharge Line	Bgy. Guyong	Hydropro	333,498.15	8/3/2020		12/31/2020	Installation of Electro-mechanical equipment installed. Fabrication of Discharge line completed.	Completed	Emergency Procurement	Internal Generated Fund
	Pump 5 S.H.A. - Installation of various Electro-Mechanical Equipments and Controls / Installation and Fabrication of Discharge Line	Bgy. Poblacion	Hydropro	1,951,880.15	6/30/2020		8/3/2020	Installation of Electro-mechanical equipment installed. Fabrication of Discharge line completed.	Completed	Emergency Procurement	Internal Generated Fund
VII. Proposed Construction of SMWD 4-Storey Building with Roof Deck											
	Supply of Labor and Materials for the Construction of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Bgy. Poblacion	P.L. Juan Construction Inc. joint venture with New C.C. Barcelona Construction Corp.	81,000,000.00	6/6/2019	234 Days	2/28/2021	Processing of building permit and other required permits completed. Clearing of site completed. Excavation completed. Foundation, Tie Beam and Ground Beam completed. On-going construction of columns, beams and slab.	On-Going.	Public Bidding	Loan from Land Bank of the Philippines

SANTA MARIA WATER DISTRICT

Santa Maria, Bulacan

REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2020)

FOR THE QUARTER ENDING DECEMBER 31, 2020

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
SANTA MARIA WATER DISTRICT											
	Supply of Labor and Materials for Fire Protection System of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Bgy. Poblacion		5,860,000.00			7/31/2020	Two (2) failures in Public Bidding. Preparation for Negotiated Procurement.	Procurement On-going.	Public Bidding	Loan from Land Bank of the Philippines
	Supply of Labor and Materials for the Electrical-Auxiliary System of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Bgy. Poblacion		4,436,000.00			7/31/2020	Two (2) failures in Public Bidding. Preparation for Negotiated Procurement.	Procurement On-going.	Public Bidding	Loan from Land Bank of the Philippines
	VIII. Additional Projects										
	N/A										


Prepared by:


Engr. Emmanuel Enrico A. de Vera
Department Manager - Operations

Certified Correct By:


Jovita I. Dalmacio
Department Manager - Admin., Finance and Gen. Serv.

Approved By:


Engr. Carlos N. Santos, Jr.
General Manager

12/14/2020