



SANTA MARIA WATER DISTRICT

2016 PROJECT MILESTONES

Project	Actual Length	PreCon (Cut/Break)		Pipelaying		Surface Restoration		Energized	Beneficiaries	Remarks
		Start	End	Start	End	Start	End			
Bulk Supply Improvement Project (Balasing)	4,045LM	26-Jan-16	25-May-16	16-Feb-16	03-Jun-16	27-Feb-16	on-going	30-Jun-16	Brgy. Guyong Brgy. Catmon Brgy. Patag Brgy. Poblacion	Additional water supply
Brgy. Sta. Clara Side Street Rehabilitation Project (Molave Street)	312.10LM	29-Feb-16	12-Mar-16	10-Mar-16	21-Mar-16	22-Mar-16	22-Apr-16	29-Mar-16	Residents of Molave Street	Additional service connections
Brgy. Catmon to Brgy. Balasing Extension Project (BOV to BOV)	1,226LM	14-May-16	17-May-16	22-Feb-16	17-May-16	28-May-16	06-Jun-16	25-May-16	Brgy. Catmon Sitio Parang Sitio Uban Sitio Pila Brgy. Patag Brgy. Bulac (indirect)	Additional water supply Additional service connections
Brgy. Balasing Side Street Extension Project (Alonzo Compound)	586LM	15-Feb-16	01-Jun-16	26-May-16	02-Jun-16	07-Jun-16	7/21/16	02-Jun-16	Residents of Alonzo Compound	Additional service connections
Sitio Gulod Side Street Extension Project	28LM	16-Nov-16	17-Nov-16	16-Nov-16	17-Nov-16	not yet started	not yet started	17-Nov-16	Residents of Sitio Gulod Brgy. Pulong Buhangin	Additional service connections
Brgy. M. Sapa Mainline Extension Project (Sitio Putol)	157LM	19-Sep-16	13-Oct-16	24-Nov-16	25-Nov-16	not yet started	not yet started	24-Nov-16	Residents of Sitio Putol	Additional service connections
Brgy. Poblacion Side Street Expansion Project (New By-pass Road)	109LM	09-Dec-16	10-Dec-16	28-Nov-16	12-Dec-16	not yet started	not yet started	scheduled	Rogaciano Mercado Memorial General Hospital	Additional service connections
Brgy. San Vicente Side Street Extension Project (Kabutihan Street)	225LM	13-Sep-16	11-Oct-16	21-Nov-16	25-Nov-16	not yet started	not yet started	25-Nov-16	Residents of Kabutihan Street	Additional service connections
Brgy. Mahabang Parang Mainline Extension Project (Mahogany St.)	191LM	08-Sep-16	15-Nov-16	11-Nov-16	16-Nov-16	not yet started	not yet started	17-Nov-16	Residents of Mahogany Street	Additional service connections
Brgy. Balasing Side Street Extension Project (Bartolome San Martin)	511LM	08-Sep-16	15-Nov-16	10-Nov-16	22-Nov-16	not yet started	not yet started	25-Nov-16	Residents of Sitio Bartolome San Martin	Additional service connections
Brgy. Catmon Side Street Extension Project (Catmon National HighSchool)	318LM	05-Sep-16	04-Nov-16	03-Nov-16	09-Nov-16	not yet started	not yet started	12-Nov-16	Catmon National Highschool Residents in the area	Additional service connections
Brgy. San Jose Patag Side Street Expansion Project (Patayang Manok)	581LM	05-Sep-16	26-Sep-16	03-Nov-16	29-Nov-16	not yet started	not yet started	29-Nov-16	Residents of Sitio Patayang Manok	Additional service connections


Prepared by:


Engr. EDGARDO E. DELA TORRE, JR.
Senior Engineer A

Certified by:


Engr. EMMANUEL ENRICO A. DE VERA
Division Manager B

Noted by:


Engr. CARLOS N. SANTOS, JR.
General Manager