



SANTA MARIA WATER DISTRICT

2019 CONSTRUCTION PROJECTS MILESTONES

Project Name	Actual length	PreCon (Cut/Break)		Pipelaying		Surface Restoration		Energized	Beneficiaries	Remarks
		Start date	End date	Start date	End date	Start date	End date	Date		
Brgy. Silangan Extension Project (BOV to Peso Farm)	621.00	10/08/2018	11/23/2018	11/29/2018	12/08/2018	12/18/2018	02/28/2019	12/08/2018	Residents of Brgy. Silangan	Additional water supply Additional service connections
Brgy. Silangan Extension Project (Peso Farm to Silangan-Pandi Boundary)	417.00	21-Jan	19-Feb	06-Mar	05-Apr	03-Apr	04-Jun	05-Apr	Residents of Brgy. Silangan	Additional water supply Additional service connections
Philhydro Bulk Supply Improvement Project (Section 3) 2018	510.00	21-Mar	28-Mar	21-Mar	04-Apr	07-Jun	20-Jun	03-Sep	Brgy. Patag Brgy. Poblacion	Additional water supply
Brgy. Catmon Sidestreet Extension Project (B. Barrio)	25.00	28-May	28-May	30-May	07-Jun	18-Jun	18-Jun	04-Apr	Residents of Bagong Barrio Street, Brgy. Catmon	Barangay request to serve additional service connections
Philhydro Bulk Supply Improvement Project (Section 1) 2018	2,187.00	11-Mar	15-Aug	10-Jun	29-Aug	08-Jul	On-going	03-Sep	Brgy. Catmon Brgy. Patag	Additional water supply
P. Buhangin Sidestreet Extension Project (P. Guballa)	1,536.00	08-Jul	17-Sep	27-Aug	23-Sep	Not yet started	-	For Interconnection	Residents of P. Guballa Street, Brgy. P. Buhangin	Barangay request to serve additional service connections
P. Buhangin Sidestreet Extension Project (Camachile St.)	684.00	12-Sep	16-Sep	10-Sep	16-Sep	Not yet started	-	For Interconnection	Residents of Camachile Street, Brgy. P. Buhangin	Barangay request to serve additional service connections
Brgy. Pulong Buhangin Sidestreet Extension Project (Sitio Sulok, Landicho)	403.00	17-Sep	17-Sep	17-Sep	23-Sep	Not yet started	-	23-Sep	Residents of Camachile Street, Brgy. P. Buhangin	Barangay request to serve additional service connections
Brgy. Guyong Main Line Rehabilitation Project (Section 1) 2019 National Road (Rotonda to Styropacking Corporation)	98.00	10-Aug	11-Aug	10-Aug	On-going	Not yet started	-	-	Residents of Concepcion, Gravador St. and portion of Nat'l Road, Brgy. Guyong	Replaced old pipes prone to leaks and water interruption

Prepared by:

Engr. GERSON L. FRANCISCO
Senior Engineer A
Construction and Maintenance

Certified by:

Engr. EMMANUEL ENRICO A. DE VERA
Department Manager
Operations

Noted by:

Engr. CARLOS N. SANTOS, JR.
General Manager