

**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**


NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	<b>I. Proposed Water Meter Cluster Standardization and Rehabilitation Projects</b>										
	N/A										
	<b>II. Proposed Expansion/Extension Projects</b>										
	Bulacan Bulk Supply Improvement Project (Section 1) and Philhydro Bulk Supply Improvement Project (Section 4)	Brgy. San Vicente, Brgy. Parada, Brgy. Tumana Brgy. San Jose Patag	Labor -ICP-FNET Engineering Valves - AVK Pipes Atlanta Fittings - Concord Metals	137,750,000.00	6/14/2021	6 Months	5/31/2023	Delivery of materials completed. Sand Bedding, Pipelaying, Horizontal Drilling, Compaction and Backfilling completed. Interconnection Completed. Hydrotesting Completed. Disinfection and Flushing Completed. Surface Restoration Completed Punchlisting Completed	Completed	Public Bidding	ADB Loan
	Brgy. Sto. Tomas Sidestreet Extension Project (P.G. Salazar st. to E.V. Ignacio st.)	Brgy Sto. Tomas P.G. Salazar to E.V. Ignacio)	In-House/By Admin	1,784,292.01	8/1/2023	4 Months	9/22/2023	Excavation - Completed Sand Bedding - Completed Pipelaying - Completed Compaction - Completed Backfilling - Completed. Interconnection - Completed. Surface Restoration - Completed	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Brgy. Sto. Tomas Sidestreet Extension Project (E.V. Ignacio st. to J.S. Mendoza st.)	Brgy. Sto. Tomas E.V. Ignacio st. to J.S. Mendoza st.	In-House/By Admin	1,113,177.57	8/14/2023	4 Months	9/18/2023	Excavation - Completed Sand Bedding - Completed Pipelaying - Completed Compaction - Completed Backfilling - Completed. Interconnection - Completed. Surface Restoration - Completed	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Brgy. Sto. Tomas Sidestreet Extension Project (J.S. Mendoza st. to P.R. Ramos st.)	Brgy. Sto. Tomas J.S. Mendoza st. to P.R. Ramos st.	In-House/By Admin	1,414,853.50	9/25/2023	4 Months	10/31/2023	Excavation - Completed Sand Bedding - Completed Pipelaying - Completed Compaction - Completed Backfilling - Completed. Interconnection - Completed. Surface Restoration - Completed	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund

5  
Gxt

**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Brgy. Poblacion, Proposed Road Crossing And Flow Meter Installation (Rogaciano M. Mercado Memorial Hospital)	Brgy. Poblacion Rogaciano M. Mercado	In-House/By Admin	199,158.35	12/18/2023	1 Month	12/22/2023	Excavation - Completed Sand Bedding - Completed Pipelaying - Completed Compaction - Completed Backfilling - Completed. Interconnection - Completed. Surface Restoration - Completed	Completed	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Road Surface Restoration for Brgy. Poblacion	Brgy Poblacion	In-House/By Admin	170,690.65	2/14/2024		May 15, 2024	Excavation - Completed Compaction - Completed Surface Restoration - Completed	Completed	Labor - Emergency Labor	Internal Generated Fund
	Road Surface Restoration for Brgy. Santa Clara	Brgy Santa Clara	In-House/By Admin	94,039.35	2/14/2024		May 15, 2024	Excavation - Completed Compaction - Completed Surface Restoration - Completed	Completed	Labor - Emergency Labor	Internal Generated Fund
	Road Surface Restoration for Brgy. Bagbaguin	Brgy. Bagbaguin	In-House/By Admin	86,860.90	2/14/2024		May 15, 2024	Excavation - Completed Compaction - Completed Surface Restoration - Completed	Completed	Labor - Emergency Labor	Internal Generated Fund
	Brgy. Parada Sidestreet Extension Project (Kalye 20)	Brgy. Parada Kalye 20	In-House/By Admin	672,706.24	6/10/2024		6/30/2024	Concrete cutting - Completed Concrete Breaking - Completed Excavation - Completed Pipelaying - Completed Interconnection - Completed Compaction - Ongoing Surface Restoration - Ongoing	On-going	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Brgy. Catmon Sidestreet Extension Project (Pila Rd. Sidetreet Extensinon Along Pila Elemementary School	Brgy Catmon Pila Rd. Sidetreet Along Pila Elem. School	In-House/By Admin	657,621.69	7/1/2024		7/26/2024	Concrete cutting - Completed Concrete Breaking - Completed Excavation - Completed Pipelaying - Completed Interconnection - Completed Compaction - Ongoing Surface Restoration - Ongoing	On-going	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund

4 

**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Brgy. Santa Cruz Sidestreet Extension Project (Santos Compound)	Brgy. Santa Cruz Santos Compound	In-House/By Admin	738,281.79	7/22/2024		8/23/2024	Concrete cutting - Completed Concrete Breaking - Completed Excavation - Completed Pipelaying - Completed Interconnection - Completed Compaction - Ongoing Surface Restoration - Ongoing	Ongoing	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Brgy. Caypombo Sidestreet Extension Project (Irene Street Extension, Calle Malabon)	Brgy. Caypombo Irene St. Calle Malabon	In-House/By Admin	803,054.82	8/19/2024		9/27/2024	Concrete cutting - Completed Concrete Breaking - Ongoing Excavation - Ongoing Pipelaying - Ongoing	Ongoing	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Sunrays Subdivision, Brgy. Poblacion Santa Maria Bulacan	Brgy Poblacion Sunrays Subdivision	In-House/By Admin	1,004,240.19	9/23/2024		10/31/2024	On-Hold Conflict on Right of Way	On-hold	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	150mm Pipeline Replacement Project (From Gravador St. to Celestino St. National Road Brgy. Guyong)	Brgy Guyong, Gravador St. to Celestio St.	In-House/By Admin	1,239,071.40	10/28/2024		12/13/2024	Concrete cutting - Completed Concrete Breaking - Ongoing Excavation - Ongoing Pipelaying - Ongoing	Ongoing	Labor - Pakyaw Pipelines - Public Bidding Valves - SVP Fittings - SVP Const, Matls. SVP	Internal Generated Fund
	Proposed interconnection at 150mm SMWD Pipeline to Newly Laid Pipeline of Dolmar North grove Hills (Brgy. Catmon, Santa Maria, Bulacan	Brgy. Catmon Santa Maria Bulacan	In-House/By Admin	200,311.55	7/27/2024		8/2/2024	Excavation - Completed Interconnection - Completed Surface Restoration - Completed	Completed	SVP	Internal Generated Fund
	<b>III. Repairs and Maintenance of Pump Stations &amp; Facilities</b>										



**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**


NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Discharge Line Total Rehabilitation of Labanos SMWD Pump Station	Brgy. Tumana	In-House/By Admin	279,922.12	9/16/2024	1 month	10/16/2024	Excavation of Embedded portion of steel supply line	On-going	SVP	Internal Generated Fund
	Discharge Line Total Rehabilitation of Green Valley SMWD Pump Station	Brgy Pulong Buhangin	In-House/By Admin	330,324.77	10/17/2024	1 month	11/18/2024	For Implementation by 4th Quarter		SVP	Internal Generated Fund
	Re-application of waterproof lining 1,000 cu.m Glass-Fused-to-Steel-Tank-Patag	Brgy Patag	Houston Hydrotech	588,000.00	9/9/2024		10/15/2024	1. Project Planning and Preparation 2. Safety and Compliance 3. Material and Equipment Preparation 4. Surface Preparation	Ongoing	SVP	Internal Generated Fund
	Pull-out and Re-install of Pump and Motor	Brgy. Sto. Tomas, Sta. Cruz, and Caysio	Hydro-Pro Engineering	195,000.00	6/20/2024	1 month	7/20/2024	1. Set up of equipment 2. Pull-out of existing riser pipes & new pump sets 3. Labor & materials for splicing works 4. Testing and demobilization of tools, equipment & service screw.	Completed	NP - Emergency Cases	Internal Generated Fund
	Verification & Calibration of Electromagnetic Flowmeter	All Barangays	EESI MATERIAL AND CONTROLS CORP.	391,000.00	9/10/2024	4 days	9/13/2024	• Checked flowmeter display for possible errors • Checked grounding connections of the electrode and coil at the transmitter side • Verified Siemens Magnetic Flowmeter • Checked the condition of the Potting Kit for the Remote Type Flowmeter	Completed	Direct Contracting	Internal Generated Fund

5  
9

**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Repainting of Bridge Crossing for SMWD Distribution Network	Brgy. Poblacion, Brgy. Sta Cruz Kayrumit, Sta. Cruz Caysio, Brgy. Pulong Buhangin Silangan, Brgy Pulong Buhangin Balasing, Fausto Landicho, Celestino Pintong Bato Caypombo - Pulong Buhangin (1) Caypombo Pulong Buhangin (2) Catmon - Balasing (1) Catmon - Balasing (2) Catmon - Patag (1) Catmon - Patag (2) Macaiban Floodway Guyong - Bypass Rd. Poblacion - Sta. Clara Poblacion - Bagbaguin Sanders - Petron Creek Sta. Clara - Bagbaguin Sta. Cruz - Sta. Clara (1) Sta Cruz - Sta Clara (2) Mahabang parang Kaybitin - Camangyanan Buenavista - Flying V Buenavista - Francisco Francisco st. - Buenavista Caybanban - Creek (1) Caybanban - Creek (2) R. Mercado	In-House/By Admin	56,750.00	6/24/2024		12/31/2024	Ongoing	Ongoing	SVP	Internal Generated Fund
	Renovation (and Repair) of Various SMWD Pump Stations	Brgy. Tumana Kamatis St and Labanos St., Brgy Sta. Clara, Brgy. Sto. Tomas, Brgy Pulong Buhangin,	In-House/By Admin	379,386.04				On-going	Ongoing	SVP	Internal Generated Fund
	Repainting of Elevated Steel Tank for SMWD	Brgy. Santa Clara, Brgy. Santa Cruz	Jayterkiel Builders	799,451.25	10/26/2023		11/28/2023	Mobilization - Completed Removal of Rust on Tank Shell - Completed Removal of Rust on Tank Tower - Completed Repainting of Tank Exterior and Tower Members - Completed Installation SMWD Logo - Completed Demobilization - Completed Emergency Labor - Completed	Completed	SVP	Internal Generated Fund



**SANTA MARIA WATER DISTRICT**

Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**


**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
IV. Design and Installation of Booster Pump and Pumphouse and Steel Bolted Reservoir											
	Design and Construction of Pump House with Booster Pump and Glass-Fused-To-Steel Bolted Ground Level Reservoirs	Brgy. Bulac and Brgy. San Vicente	Global Supply Solution	39,698,023.96	10/11/2021		1/31/2023	Concrete Footing Ring Foundation and Concrete Floor Slab Completed. Site Clearing Completed. Perimeter Wall Completed. Rebar Installation On-going. GFTS Tank Panel Delivery On-going	On-Going	Public Bidding	ADB Loan
	Design and Construction of Caysio Pump Station at Glenwoods North	Brgy. Caysio	(None yet) for Bidding	2,197,852.83	11/4/2024		11/29/2024	To be implemented in 4th Quarter		Public Bidding	Internal Generated Fund
	Well Drilling for Glenwoods North	Brgy. Caysio	Drill Mechanics	4,191,900.00	10/1/2024		10/31/2024	For acquisition of ECC Permit as requirement to drilling permit.	Ongoing	Public Bidding	Internal Generated Fund
	Proposed Interconnection at 100mm SMWD Pipeline to the Existing Pipeline of Glenwood	Brgy. Caysio	In-House/By Admin	1,061,271.62	6/15/2024		6/30/2024	Excavation - Completed Sand Bedding - Completed Pipelaying - Completed Compaction - Completed Backfilling - Completed. Interconnection - Completed. Surface Restoration - Completed	Completed	Valves - SVP Fittings - SVP Const, Matis. SVP	Internal Generated Fund
	Installation of Pump and Motor for Caysio Pump Station (Glenwood North)(Brgy. Caysio, Santa Maria Bulacan)	Brgy. Caysio	(None yet) for Bidding	1,813,739.41	11/4/2024		11/29/2024	Ongoing procurement of materials (other equipments are to procure after the well drilling)	Not yet implemented	SVP	Internal Generated Fund

**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan

**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Electromechanical for Caysio Pump Station (Glenwood North) (Brgy. Caysio, Santa Maria Bulacan)	Brgy. Caysio	(None yet) for Bidding	75,091.24	11/4/2024		11/29/2024	Ongoing procurement of materials	Not yet implemented	SVP	Internal Generated Fund
<b>V. Proposed Construction of SMWD 4-Storey Building with Roof Deck</b>											
	Supply of Labor and Materials for the Construction of the Santa Maria Water District's New Office Building, 4-Storey with Roof Deck.	Brgy. Poblacion	P.L. Juan Construction Inc. joint venture with New C.C. Barcelona Construction Corp.	81,000,000.00	6/6/2019		8/26/2022	Processing of building permit and other required permits completed. Clearing of site completed. Excavation completed. Structural Frame completed. architectural finishing works. Completed	Completed	Public Bidding	Loan from Land Bank of the Philippines
	Proposed Improvement of Rear Perimeter Walls	Brgy Poblacion SWMD Building	(None yet) for Bidding	600,000.00	6/1/2024		9/30/2024	To be implemented by 4th Quarter	Completed	SVP	Internal Generated Fund
	Additional Furnishings for SMWD New Building	Brgy. Poblacion SMWD Building	(None yet) for Bidding	1,000,000.00	6/15/2024		8/15/2024	To be procured within the year	Not yet implemented	Public Bidding	Internal Generated Fund
	Additional Furnitures for SMWD New Building	Brgy. Poblacion SMWD Building	(None yet) for Bidding	1,000,000.00	3/15/2024		12/15/2024	To be procured within the year	Partial implementation	Direct Contractor	Internal Generated Fund





**SANTA MARIA WATER DISTRICT**  
Santa Maria, Bulacan


**REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (2024)**  
**FOR THE THIRD QUARTER JULY 1 TO SEPTEMBER 30, 2024**

NAME OF AGENCY	PROJECT	LOCATION	NAME OF CONTRACTOR	COST APPROVED BUDGET (P)	TARGET DATE (FROM)	NO. OF EXTENSION	TARGET DATE (TO)	REMARKS	TYPE / STATUS	MODE OF PROCUREMENT	FUND SOURCE
<b>SANTA MARIA WATER DISTRICT</b>											
	Proposed Concreting of Carwash and Parking Areas	Brgy. Poblacion SMWD Building	In-House/By Admin	50,000.00	6/30/2024		7/1/2024	For Completion of Required Materials	Pending due to Completion of Materials	Const., Mtls. - SVP	Internal Generated Fund
	Proposed Construction of Front Gate for SMWD New Building	Brgy. Poblacion SMWD Building	In-House/By Admin	350,000.00	7/15/2024		9/15/2024	To be implemented by 3rd Quarter	Design Preparation	SVP	Internal Generated Fund
	Parking Barrier System Development	Brgy. Poblacion SMWD Building	In-House/By Admin	590,000.00	10/1/2024		11/29/2024	To be implemented by the year 2024		SVP	Internal Generated Fund
	<b>VI. Additional Projects</b>										
	Installation of Remote Surveillance of Pump Station	Brgy Guyong, Brgy manggahan	(None yet) for Bidding	348,000.00	10/1/2024		10/31/2024	To be implemented in 4rd Quarter	Submitted Revised Work Request	SVP	Internal Generated Fund

Prepared by:

  
Engr. John Julius Xavier G. Tatad  
Senior Engineer A


  
Engr. Roberto David S. Perez  
Senior Engineer A

  
Engr. Edgardo E. Dela Torre, Jr.  
General Service Officer A

Certified Correct By:

  
Jovita I. Dalmacio  
Department Manager - Admin., Finance and Gen. Serv.

Approved By:

  
Engr. Carlos N. Santos, Jr.  
General Manager

10/1/24